

### SacPark Meter Implementation Schedule

Phase	Start	End	Meters Scheduled	Meters Done	Notes	Days
0	4/15/2016	5/4/2016	50	30	Preproduction & Testing	19
1	5/15/2016	5/25/2016	217	0	Implementation	10
2	5/26/2016	6/5/2016	264	0	Implementation	10
3	6/6/2016	6/16/2016	224	0	Implementation	10
4	6/17/2016	6/27/2016	139	0	Implementation	10
5	6/28/2016	7/8/2016	239	0	Implementation	10
6	7/9/2016	7/19/2016	266	0	Implementation	10
7	7/20/2016	7/30/2016	235	0	Implementation	10
8	7/31/2016	8/10/2016	219	0	Implementation	10
9	8/11/2016	8/21/2016	417	0	Implementation	10
10	8/22/2016	9/1/2016	225	0	Implementation	10
11	9/2/2016	9/12/2016	246	0	Implementation	10
12	9/13/2016	9/23/2016	410	0	Implementation	10
13	9/24/2016	10/4/2016	307	0	Implementation	10
14	10/5/2016	10/15/2016	204	0	Implementation	10
15	10/16/2016	10/26/2016	307	0	Implementation	10
			<b>3969</b>	<b>30</b>	<b>Total Days</b>	<b>169</b>

As Of 4/19/2016 165 Days Remaining 24 Meters Per Day To Meet Deadline

**1% Complete**