



American River Common Features 2016 Sacramento River Levees Monthly Update

January 2023

Highlights (last 30 days)

2022 levee construction is substantially complete and functioning as designed. Tree removal/trimming in preparation for 2023 construction is in progress. The 2023 construction contract for SREL Contract 4 is anticipated to be awarded at the end of the month. Erosion Contract 2 is currently advertised with bids due later this month. Design efforts for Erosion Contracts 3 and 4 are on track for construction in 2024, 2025, and 2026.

Looking Ahead (next 30+ days)

What can I expect?

Final cleanup, demobilization, and restoration activities remain, which are all weather-dependent. Residents will see significantly reduced truck traffic from previous months through the end of February. Hours of Operation: Monday – Saturday 7am-7pm

Garcia Bend Park Staging (Boat Ramp will remain open)

- ◆ Reinstallation of gate / One more day of trucking

Sump 132

- ◆ Final Demobilization

Axios River Ct—Primary Access Point

- ◆ No More Trucking
- ◆ Repaving— Weather dependent

Pocket Rd Staging Area

- ◆ Demobilization

Benham Way Staging Area

- ◆ Restoration

North Point Way Access Point

- ◆ Light truck traffic / Restoration

Zacharias Park

- ◆ The park remains closed to the public until Spring. Restoration is weather-dependent & requires 4-6 weeks for grass establishment.

Question of the Month

When is Zacharias Park going to reopen?

We want to thank you for your continued patience throughout the last two years as we've used Zacharias Park as a staging area. We understand and empathize with the community's disappointment that the park has remained closed for much longer than initially anticipated.

Prior to the recent series of storms, the site was partially demobilized and graded. Now, we must wait for two weeks of dry weather before our contractor can complete the necessary restoration work to get Zacharias Park back to its pre-construction condition.

Once the restoration work is complete, the park will remain closed for an additional 4-6 weeks to allow the grass to re-establish prior to reopening the park for public access.

We currently anticipate the park to be open to the public this spring.

Information Resources:

Project Webpage:

www.sacleveeupgrades.com



Sacramento District Homepage:

www.spk.usace.army.mil

Contact Information:

For questions or concerns, please contact our Public Affairs Office at

916-557-5100

spk-pao@usace.army.mil

Upcoming Milestones

Seepage/Stability/Overtopping

SREL Contract 3

Construction
March - February 2023

SREL Contract 4

Tree Removal/Trimming
December 2022—February 2023

Construction Award
Anticipated January 2023

Erosion

Contract 2

Tree Removal/Trimming
January / February 2023

Construction Award
Anticipated February/March
2023

Contract 3

Construction Award
Anticipated January/February
2025

Contract 4

Construction Award
Anticipated January/February
2024