

City of Sacramento, 12th-13th Street Water Transmission Main Project Current Status (Revised 7-14-2010)

Final Phase of Work - July-August 2010

Where: 12th Street between H and L Streets.

Work Completed: All 24" water transmission main has been installed except short connection pieces.

Work Remaining: (listed in order of anticipated occurrence)

- 1) Pressure test and disinfect new water main.
- 2) Connect 24" water main at H, K and L Streets.
- 3) Connect water distribution system to new 24" water main at Terminal Way, I Street, I/J Alley, J/K Alley and K/L Alley.
- 4) Pave full travel lane on 12th Street from H to L Streets.

Traffic Impacts: One or two lane closures on 12th Street. Two lane closures will detour traffic off 12th Street, but a lane will remain open either northbound or southbound for through traffic.

Water Service Impacts: Property owners will be notified in advance should work involve water shut-offs.

Work Hours: 9am to 5pm.

Where: L Street from 12th Street to 13th Street
Status: All project work in this area is complete.

Where: 12th Street from N to Q Street
Status: All project work in this area is complete.

Where: 13th Street from N to L Street
Status: All project work in this area is complete.

Where: 13th Street from N to Q Street
Status: 24" water main installation is complete.

Legend

- - - - Existing 20"/24" Mains to be Replaced
- New 24" Water Transmission Mains
- New Water Distribution Mains 12" & Smaller
- - - - Other Existing Large City Water Mains

Contact Person: Bill Zehnder (916) 808-1910 (email: bzehnder@cityofsacramento.org)
 24 Hour Information Line: (916) 808-5454
 Website: <http://www.cityofsacramento.org/downtownwater>

